

# Signal Feedthrough Progress Report

ATLAS LAr Week  
26 Jan 98

- Pin Carrier Order
- Plans for Prototypes
- Endcap Integration Issues
- Schedule and Management Issues




Michel Lefebvre  
University of Victoria  
British Columbia, Canada


# Pin Carrier Order and Plans for Prototypes

- Pin carrier order placed second week of January 1998.
- Delivery 14-16 weeks.
- Total Order:
  - Glasseal
    - 20 pin carriers BNL
    - 20 pin carriers Victoria
  - Pacific Coast Technology
    - 10 pin carriers BNL
    - 10 pin carriers Victoria
- BNL and Victoria plan to produce 2 feedthrough units each

# Pin Carrier Design




# Leak Test Setup in Victoria



- Leak detection using He leak detector supported by an RGA
- Leak detector services warm and cold test stations
- Cooling by cryo-cooler or LN<sub>2</sub>
- Parts ordered and received: He leak detector operational
- Warm side assembled; starting vacuum tests

# Assembly Jig in Victoria



- Rotation about horizontal and vertical axis possible
- Various assembly scenarios under study
- **Parts ordered**



# Endcap Signal Feedthrough Project

## Canadian Responsibilities

- Design
- Fabrication
  - Pigtails purchased from Orsay
- Commissioning
- Transport
- Assistance during installation:
  - Assistance during welding on the cryostat
  - Assistance for leak testing during installation
  - DC Electrical tests during the installation
  
- Grey areas which require more discussion:
  - Heater power distribution
  - Flange temperature monitoring
  - Connection to vacuum manifolds

# Endcap Signal Feedthrough Team

|                        |   |
|------------------------|---|
| Paul Birney            | Senior Technician, TRIUMF<br>Leak test station<br>Assembly tooling                |
| Margret Fincke         | Research Associate, Victoria<br>Electric test station<br>Vacuum cable development |
| Terry Hodges           | Chief Engineer, TRIUMF<br>Feedthrough unit design<br>Finite element analysis      |
| Alisa Humphrey         | Junior Technician, Victoria<br>Temperature Cycling Unit                           |
| Richard Keeler         | Faculty, Victoria<br>Test stations<br>Vacuum cable development                    |
| Roy Langstaff          | Senior Draftsman, TRIUMF<br>Feedthrough unit design<br>Procurement issues         |
| Michel Lefebvre        | Faculty, Victoria<br>Project leader   |
| Mark Lenckowski        | Draftsman, TRIUMF   |
| Ernie Neuheimer        | Research Scientist, CRPP Carleton<br>Vacuum cable development                     |
| On a consultant basis: |   |
| Paul Poffenberger      | Research Associate, Victoria<br>Leak test station<br>Vacuum system                |
| Randy Sobie            | Faculty, Victoria<br>DAQ  |



# Endcap Signal Feedthrough Project


## Top PBS Levels

| PBS     | Task | WBS | Description                       |
|---------|------|-----|-----------------------------------|
| 4       |      | 1   | Endcap Signal Feedthrough Project |
| 4.1     |      | 2   | Project Setup                     |
| 4.1.1   |      | 3   | Leak Test Setup                   |
| 4.1.2   |      | 3   | Electric Test Setup               |
| 4.1.3   |      | 3   | Data Acquisition System           |
| 4.1.4   |      | 3   | FT Assembly Tools                 |
| 4.1.5   |      | 3   | FT Prototypes                     |
| 4.1.6   |      | 3   | Management Tools                  |
| 4.2     |      | 2   | FT Series Assemblies              |
| 4.2     | D    | 3   | Design                            |
| 4.2     | AO   | 3   | Assembly for ECC                  |
| 4.2     | T    | 3   | Testing and Commissioning for ECC |
| 4.2     | A    | 3   | Installation on ECC               |
| 4.2     | AO   | 3   | Assembly for ECA                  |
| 4.2     | T    | 3   | Testing and Commissioning for ECA |
| 4.2     | A    | 3   | Installation on ECA               |
| 4.2     | RE   | 3   | Repairs                           |
| 4.2.1   |      | 3   | Mechanical Components             |
| 4.2.1.1 |      | 4   | Pin Carriers                      |
| 4.2.1.2 |      | 4   | Warm Flanges                      |
| 4.2.1.3 |      | 4   | Cold Flanges                      |
| 4.2.1.4 |      | 4   | Bellow Assemblies                 |
| 4.2.1.5 |      | 4   | Bolt Flanges                      |
| 4.2.1.6 |      | 4   | Funnel Assemblies                 |
| 4.2.2   |      | 3   | Electrical Components             |
| 4.2.2.1 |      | 4   | Pig Tail Cables                   |
| 4.2.2.2 |      | 4   | Vacuum Cables                     |
| 4.2.2.3 |      | 4   | Heaters                           |
| 4.2.3   |      | 3   | Shipping Crates                   |

**4.n**            **for ATLAS Canada corresponds to**  
**4.2.2.1.n**    **in the TDR**


# Endcap Signal Feedthrough Project

## Series Assemblies Details



# Endcap Signal Feedthrough Project

## Project Setup Details



# Signal Feedthrough Notes

Editors are being assigned for the following notes:

- **ATLAS LAr Calorimeter Signal Feedthrough:**
  - **Design**
  - **Assembly**
  - **Vacuum Cables**
  - **Pigtail Cables**
  - **Pin Carriers**
  - **Testing**
  - **Installation**
  - **QA and QC**

# Endcap Signal Feedthrough Low Voltage Vacuum Cables

## Current and Temperature Issues

ATLAS LAr Week  
26 Jan 98




Terry Hodges  
TRIUMF and University of Victoria  
British Columbia, Canada

# Vacuum Cable Development in Canada

## Signal Cables

- **All-Flex design**: rigid part of the connector is no longer an integral part of the microstrip cable
- Aim at **simpler** and **cheaper** design
- Design work:
  - E. Neuheimer (CRPP Carleton)
  - G. Hoeppel (Strataflex, Toronto)
- We visited Strataflex 24 Nov 97
- Order of prototype signal strip lines placed in **Dec 97**
- Two connector designs will be tried:
  - **wire mesh** (BNL/CRPP design)
  - **plated plastic** (Strataflex proposition)
- Expect first complete cable prototypes **mid February 98**

### ALL-FLEX cable connector design



# Vacuum Cable Development in Canada

## HEC Low Voltage Cables

- HEC requires **special vacuum cables** for the low voltage
- Our current understanding:
  - one HEC feedthrough unit per quadrant
  - 8 modules per quadrant
  - 5 motherboards per module
  - 6 lines (3 LV and their returns) per mother boards
  - Total of 240 lines per quadrant for a total of 15 different current supplies
  - $6 \times 64 = 384$  pins are reserved per feedthrough unit
- Our baseline design uses  $70\mu\text{m}$  ground and signal traces
- Propose a scenario where the **striplines would always operate below 330K**, even if one of the parallel traces for any of the heavier current supplies was broken:
  - Instead of  $16 \times (15 \times 1) = 240$
  - Propose  $16 \times (11 \times 1 + 1 \times 2 + 3 \times 3) = 352$