Endcap Feedthrough Production at Victoria

Status Summary

LARG week 07/00

Production Vacuum Cable Tests first batch of 100 cables

trace resistance contact resistance impedance continuity





cross talk

LARG week 07/00

Trace Resistance



5 pair found with ? R < 40 mO

LARG week 07/00

Contact Resistance





LARG week 07/00

~ 17 mO

Impedance



 $\mathbf{Z} = \mathbf{33} \pm \mathbf{40}$

LARG week 07/00

Cross Talk



no signs found of broken ground traces

LARG week 07/00

Components for Feedthrough Production

- Vacuum Cables
 - 100 in stock (99 passed all tests).
 - Second batch expected this week.
- Pigtail Cables
 - 207 cables in stock now, all ok.
 - 104 more Pigtail Cables in transit.
- Pincarriers
 - 12 7-row and 12 8-row in stock and all ok.
 - Delivery schedule: 8 of each type to be delivered every other week beginning in July.

LARG week 07/00



Ambient and Cold Flanges, Bolt Rings, Cuff Rings, Seal Rings, Funnel Bases, Lower Funnel Tubes – All in stock.

• Funnel Assemblies

- -4 in stock.
- No delivery problems anticipated.

LARG week 07/00

Bellows Assemblies

- 6 in stock.
- Second batch expected this week.
- Ambient Flange glands (VCR T-pieces)
 - 4 in stock.
 - Others at CERN awaiting repair.
- Rohacell
 - All in stock and fully machined.
- Ambient Flange Heater
 - Waiting for approval.

LARG week 07/00

Production Plans

- We plan to build one feedthrough in each of July and August.
- Starting in September, we plan to increase the production rate to two feedthroughs per month.

LARG week 07/00

Anticipated tests to be done at CERN on arrival

- Leak Checks on arrival at CERN
 - We assume CERN will supply the leak checker.
 - A dry roughing pump (scroll or diaphragm) will also be required.

• Electrical Tests on arrival at CERN

- Cross Talk and Resistance.
- Apparatus under construction.
- Electrical Tests after welding onto cryostat
 - Cross Talk and Resistance.
 - Same apparatus as above.

LARG week 07/00