

# **Endcap Feedthrough Production at Victoria**

## *Status Summary*

LARG week  
07/01

Paul Poffenberger  
University of Victoria

# Component Status

- All flanges, funnels, bellows, and VCR T-glands in stock, cleaned, and tested.
- Heater parts ready for assembly; still waiting for final word from BNL on connectors for power and RTD's.
- All vacuum cables in stock (232 still to be tested).
- Pigtails - 1143 / 1725 received to date; arriving at steady pace.
- Pincarriers - 96 received to date, 24 more expected this week.
- Five feedthroughs completed since last LARG week; total of nine feedthroughs completed (three feedthroughs presently under construction).

# Pigtail Inventory

<u>type</u>	<u>received</u>	<u>total</u>	<u>expected</u>
	<i>orsay + uvic - returned</i>		
T47	508+18	526	807
T48	438+12- 1 <sup>(1)</sup>	449	642
T49	43	43	75
T50	16	16	39
T51	16+20	36	59
T52	33	33	63
LV	40	40	40

(1) - returned to Axon for repair

# Vacuum Cable Inventory


*(not all tested yet)*

<u>type</u>	<u>received</u>	<u>returned</u>	<u>expected</u>
Signal	1750	0	1750
LV	40	0	40

LARG week  
07/01

Paul Poffenberger  
University of Victoria


# Integrated Victoria pincarrier receptions



LARG week  
07/01

Paul Poffenberger  
University of Victoria

# FeedThrough Production Rate




- **Batch of 24 pincarriers arrived in May**
- **3 FeedThroughs built in 23 day period**

# Projected Production Rate

<u>Date</u>	<u>Build (total)</u>	<u>Type</u>	<u>At CERN</u>
30-jun-2001	( 9)	(9 STD built to date)	
31-jul-2001	2 (11)	(1 HEC, 1 SPCL)	
31-aug-2001	2 (13)	(1 HEC, 1 SPCL)	
30-sep-2001	3 (16)	(1 HEC, 2 SPCL)	
31-oct-2001	3 (19)	(1 HEC, 2 STD)	4
30-nov-2001	3 (22)	(2 STD, 1 FCAL)	16
31-dec-2001	2 (24)	(2 STD)	19
<b>31-jan-2002</b>	4 (28)	(4 STD)	23
28-feb-2002	3 (31)	(1 HEC, 1 SPCL, 1 STD)	27
31-mar-2002	3 (34)	(2 STD, 1 FCAL)	30
30-apr-2002	3 (37)	(2 HEC, 1 SPCL)	33
31-may-2002	3 (40)	(1 HEC, 2 SPCL)	35
30-jun-2002	4 (44)	(4 STD)	38
31-jul-2002	3 (47)	(3 STD)	42
31-aug-2002	2 (49)	(2 STD)	46
<b>30-sep-2002</b>	4 (53)	(4 STD)	46
15-oct-2002	2 (55)	(1 HEC, 1 SPCL)	50
15-nov-2002			55

- **assumes continued supply of pincarriers**

# Projected Integrated Production Rate



LARG week  
07/01

Paul Poffenberger  
University of Victoria

# First HEC EndCap FeedThrough built in Victoria at end of June




**ATL-AE-AN-0002**

LARG week  
07/01

Paul Poffenberger  
University of Victoria



**Plan to ship 4 feedthroughs to CERN  
in September, followed by electrical  
and vacuum reception test equipment**






- **Shock test: FeedThrough dropped from 20.5 cm**
  - no damage to bellows convolutions
  - bellows volume still leak tight

## Electrical tests at CERN


- Most electrical test equipment has now been purchased or built.
- Some software development still remains to be done.
- Tests On Reception:
  - Crosstalk plus precision resistance
  - Require 1 *long* day per feedthrough
- Tests After installation:
  - Crosstalk plus precision resistance
  - Require 1 *long* day per feedthrough
  - *Requires close access to feedthroughs from scaffolding*

# Vacuum tests on reception at CERN




- CERN provides:
  - Helium leak checker
  - Vacuum pump

# EndCap Feedthrough Ambient Flange Heaters



- 12.5 Ohm equivalent
- Two 4-wire RTD's



# EndCap Feedthrough Ambient Flange Heater Power Supply Recommendations

- STD, SPCL, FCAL (good vacuum):
  - \* heat leakage = 16 - 20 Watts
  - ⇒ power supply = 40 - 50 Watts
- HCAL (good vacuum):
  - \* heat leakage = 24 - 28 Watts
  - ⇒ power supply > 40 - 50 Watts
- STD, SPCL, FCAL (1 bar in bellows):
  - \* heat leakage ~ 75 Watts
- STD, SPCL, FCAL (1.5 bar in bellows):
  - \* heat leakage ~ 120 - 150 Watts


# Site Visit by Chris Oram

## 29 May

- Overall impressions
  - *clean, well organized assembly site*
- Safety issues
  - *no safety hazards found*
- Additional check list items
  - *implemented*
- Traveler summary sheets
  - *implemented*



# Pedestal Mockup



- **Alberta (Jan Soukup): pedestal mockup**
- **Victoria: prototype feedthroughs and stand**

LARG week  
07/01

Paul Poffenberger  
University of Victoria